

Beverly Bridge Rehabilitation Project

Update #4 October 19, 2020

General

- The project is 100% permitted, full steam ahead, and appears to be well under budget.
- The project went out to bid and we've contracted with Boss Construction out of Bellingham.

Current Work

- Boss Construction will be given Notice to Proceed and the Pre-Construction Meeting will kick-off the work.
- The Operational Plan, Grand Opening, Interpretative Signage, and Educational video are all in the works.

Milestone Review

	<u>Target Date</u>	<u>Actual Date</u>
Consultant Hired	November 2019	11/4/19
Permits Applied for	March 2020	3/12/20
Permits In-hand	August 2020	Sept. 2020
Project Out to Bid	September 2020	8/3/20
Construction Project Awarded	October 2020	October 2020
On-site Construction Started	February 2021	
Construction Half-way Complete	April 2021	
Construction Complete & Grand Opening	June 2021	

Issues & Risks

- Performing the work safely, efficiently, producing a quality work product, and being a good neighbor through-out the process now take center stage.
- One piece of property remains to be purchased. We're close to finalizing this transaction.

Next Steps

- Begin working with Boss Construction to form a cooperative and creative partnership to achieve a well-constructed, fairly priced, and on-time project
- Continue to reach out to all of the shareholders, townships, citizen groups, media, and regulators to ensure that all are informed and that their concerns are being addressed.
- Continue developing the unique Operational Plan for the trail system on this bridge

Thank you for your continued interest and support!